TEJUS
CONSULTANTS

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Project	Construction of RCC retaining Wall near Water tank (behind govt School) in Sanjeevininagara in Ward no.07 Byatarayanapura .
Client	Bruhat Bangalore Mahanagar Palike
Consultant	TEJUS CONSULTANTS
Contractor	Sri. N Lokanath Reddy
Grade of concrete:	M20
Size of cube:	150x150x150 mm
Reference IS code:	IS:516-1959

Sl.No.	Date of Casting	Date of testing	Age of Test	Weight of Cube	Area of Cube	Failure load	Compressive strength	Avg. Compressive strength
				Kg	mm^2	KN	N/mm^2	N/mm^2
1	14.08.2019	11-09-2019	7 days	8.120	22500	282	12.53	12.55
2	14.08.2019	11-09-2019	7 days	8.130	22500	284	12.62	
3	14.08.2019	11-09-2019	7 days	8.140	22500	281	12.49	

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

Authorised Signatory

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

TEJUS
CONSULTANTS

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Project	Construction of RCC retaining Wall near Water tank (behind govt School) in Sanjeevininagara in Ward no.07 Byatarayanapura .
Client	Bruhat Bangalore Mahanagar Palike
Consultant	TEJUS CONSULTANTS
Contractor	Sri. N Lokanath Reddy
Grade of concrete:	M20
Size of cube:	150x150x150 mm
Reference IS code:	IS:516-1959

Sl.No.	Date of Casting	Date of testing	Age of Test	Weight of Cube	Area of Cube	Failure load	Compressive strength	Avg. Compressive strength
				Kg	mm^2	KN	N/mm^2	N/mm^2
1	14.08.2019	11.09.2019	28 days	8.136	22500	433	19.24	19.23
2	14.08.2019	11.09.2019	28 days	8.142	22500	430	19.11	
3	14.08.2019	11.09.2019	28 days	8.148	22500	435	19.33	

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

Authorised Signatory

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

CIVIL XPERTS
ISO 9001:2015
CONSULTANTS & TESTING CENTER

Highway / Building Material Testing | Structural Strengthening Solutions
Quality Control / Assurance / Audit | Proof Checking (Structural Designs & Drawings)
Soil Stabilization and Shoring Services | Non - Destructive Testing

NABL ACCREDITED AS PER ISO/IEC 17025:2017

Job No.: CECTC/LNR/QC/ 2019-20

Date: 17.08.2019

TEST RESULTS OF PHYSICAL PROPERTIES OF REINFORCEMENT STEEL

Client	:	**Bruhath Bangalore Mahanagara Palike**
Agency	:	**Sri. N Lokanath Reddy,** Contractor, Bangalore.
Name of Work	:	Construction of RCC Retaining Wall near Water Tank (Behind Govt.School) in Sanjeevinninagara in Ward No.07.Byatarayanapura.
Location	:	For Raft
Sample Identification	:	10mm, 12mm, 20mm & 25mm Fe 500 TMT Bars
Technical Reference	:	IS 1786:2008, IS 1608:2005, IS 1599:1985 (Reaffirmed 2006)
Date of test:	:	17.08.2019

Sl.No	Nominal size (dia in mm)	Mass per metre (kg/metre)	TENSILE STRENGTH		
			0.20 % proof stress/ yield stress ($N/mm^{2)}$	Tensile strength ($N/mm^{2)}$	Elongation, percent on gauge length
1	10	0.617	518	559	17
2	12	0.889	522	564	18
3	20	2.465	536	574	19
4	25	3.858	547	586	20

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 15 days from the date of testing.

For Civil Experts

Authorised Signature

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

174, Sri Ranga Complex, Amrutha Nagar Main Road, New Bank Colony, Konanakunte, Bangalore - 560 062.

CIVIL XPERTS
ISO 9001:2015
CONSULTANTS & TESTING CENTER

Highway / Building Material Testing | Structural Strengthening Solutions
Quality Control / Assurance / Audit | Proof Checking (Structural Designs & Drawings)
Soil Stabilization and Shoring Services | Non - Destructive Testing

NABL ACCREDITED AS PER ISO/IEC 17025:2017

Job No.: CECTC/LNR/QC/ 2019-20

Date: 19.08.2019

TEST RESULTS OF PHYSICAL PROPERTIES OF REINFORCEMENT STEEL

Client	:	**Bruhath Bangalore Mahanagara Palike**
Agency	:	**Sri. N Lokanath Reddy,** Contractor, Bangalore.
Name of Work	:	Construction of RCC Retaining Wall near Water Tank (Behind Govt.School) in Sanjeevinninagara in Ward No.07.Byatarayanapura.
Location	:	For Raft
Sample Identification	:	10mm, 12mm, 20mm & 25mm Fe 500 TMT Bars
Technical Reference	:	IS 1786:2008, IS 1608:2005, IS 1599:1985 (Reaffirmed 2006)
Date of test:	:	19.08.2019

Sl.No	Nominal size (dia in mm)	Mass per metre (kg/metre)	TENSILE STRENGTH		
			0.20 % proof stress/ yield stress ($N/mm^{2)}$	Tensile strength ($N/mm^{2)}$	Elongation, percent on gauge length
1	10	0.617	521	564	16
2	12	0.889	532	574	17
3	20	2.465	542	589	18
4	25	3.858	556	593	19

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 15 days from the date of testing.

For Civil Experts

Authorised Signature

174, Sri Ranga Complex, Amrutha Nagar Main Road, New Bank Colony, Konanakunte, Bangalore - 560 062.

TEJUS
CONSULTANTS

Test Report on Cement

Project	Construction of RCC retaining Wall near Water tank (behind govt School) in Sanjeevininagara in Ward no.07 Byatarayanapura .
Client	Bruhat Bangalore Mahanagar Palike
Consultant	TEJUS CONSULTANTS
Contractor	Sri. N Lokanath Reddy
Sample ID	Cement
Date of Sample Tested	23.08.2019
Sample Supplied By	Agency

Sl.No.	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 12269-1987
1	a) Initial Setting Time	IS-4031 (Part-5)	36	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part-5)	275	Not More than 600 Minutes
2	Soundness	IS-4031 (Part-3) By the Le-Chatelier method	4	Not More than 10 mm
3	Standard Consistency	IS-4031 (Part-4)	28.00%	25 % to 35

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory /Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

TEJUS CONSULTANTS

Authorised Signatory

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

TEJUS
CONSULTANTS

TEST REPORT	
Clients	BRUHAT BENGALORE MAHANAGARA PALIKE
Project	Construction of RCC retaining Wall near Water tank (behind govt School) in Sanjeevininagara in Ward no.07 Byatarayanapura .
Consultants	TEJUS CONSULTANTS Basaveshwar Nagar Bangalore
Contractor	Sri. N Lokanath Reddy

SPECIFIC GRAVITY AND WATER ABSORPTION
FINE AGGREGATE (IS-2386-PART-3)

Type of Material	Fine aggregate (River Sand/ M sand)	**Proposed Use**	Raft concrete
Location/Source	At Site/Plant	**Date of Sampling**	23.08.2019
Period of Soaking	24 hours	**Date of Testing**	23.08.2019

Sl. No.	Test Property		TRIAL - 1	TRIAL - 2	TRIAL - 3	
A	Weight of sturated surface dry sample gm.		652	682	658	
B	Weight of oven - dry sample gm.		643	671	648	
C	Weight of Pycnometer Filled with water gm		1275	1275	1275	
D	Weight of Pycnometer + sample + water gm		1686	1704	1690	
E	Bulk specific gravity	B / (C + A - D)	2.668	2.652	2.667	**2.662**
G	Absorption (%)	(A - B) *100 / B	1.400	1.639	1.543	**1.527**

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory /Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bangalore

TEJUS CONSULTANTS

Authorised Signatory

TEJUS
CONSULTANTS

TEST REPORT					
Clients	Bruhat Bangalore Mahanagara Palike				
Project	Construction of RCC retaining Wall near Water tank (behind govt School) in Sanjeevininagara in Ward no.07 Byatarayanapura .				
Consultants	Tejus Consultants, Bangalore				
Contractor	Sri. N Lokanath Reddy				
SIEVE ANALYSIS					
Total Weight:	**3000** gms				
Type of Material	**Fine aggregate (River Sand/ M sand)**		**Proposed Use**	Raft concrete	
Sample Location	At Site/Plant		**Date of Sampling**	23.08.2019	
			Date of Testing	23.08.2019	
IS Sieve Size	**Weight Retained**	**Cum. Weight Retained**	**Cum. % Retained**	**Cum. % Passing**	**Spec. Limit (%) Passing (Zone-II)**
10.00 mm	0	0	0	100.00	**100**
4.75 mm	252	252	8.40	91.60	**90 - 100**
2.36 mm	328	580	19.33	80.67	**75 - 100**
1.18 mm	429	1009	33.63	66.37	**55 - 90**
0.600 mm	490	1499	49.97	50.03	**35 -59**
0.300 mm	719	2218	73.93	26.07	**8-30**
0.150 mm	627	2845	94.83	5.17	**0 - 10**
Pan	155	3000			**-**

Remarks : ✓ Satisfactory / Not Satisfactory

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

TEJUS CONSULTANTS

Authorised Signatory

Assistant Executive Engineer.
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bangalore.

TEJUS
CONSULTANTS

TEST REPORT					
Clients	Bruhat Bangalore Mahanagara Palike				
Project	Construction of RCC retaining Wall near Water tank (behind govt School) in Sanjeevininagara in Ward no.07 Byatarayanapura .				
Consultants	TEJUS CONSULTANTS Basaveshwar Nagar Bangalore				
Contractor	Sri. N Lokanath Reddy				
Total Weight:	10000	gms			
SIEVE ANALYSIS					
Type of Material	20 mm down size		**Proposed Use**	Concrete	
Sample Location	Plant/At site		**Date of Sampling**	23.08.2019	
			Date of Testing	23.08.2019	
IS Sieve Size	**Weight Retained**	**Cum. Weight Retained**	**Cum. % Retained**	**Cum. % Passing**	**Spec. Limit (%) Passing**
40.00 mm	0	0	0	100	**100**
20.00 mm	276	276	2.76	97.24	**95 - 100**
10.00 mm	4855	5131	51.31	48.69	**25 - 55**
4.75 mm	4226	9357	93.57	6.43	**0 - 10**
Pan	643	10000			

Remarks : ✓ Satisfactory / Not Satisfactory

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory /Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

A. Lokanath Reddy

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bangalore.

TEJUS CONSULTANTS

Authorised Signatory

TEJUS
CONSULTANTS

TEST REPORT						
Clients	Bruhat Bangalore Mahanagara Palike					
Project	Construction of RCC retaining Wall near Water tank (behind govt School) in Sanjeevininagara in Ward no.07 Byatarayanapura .					
Consultants	TEJUS CONSULTANTS					
Contractor	Sri. N Lokanath Reddy					
Total Weight:	10000	gms				
SIEVE ANALYSIS						
Type of Material	**12.5 mm down size**		**Proposed Use**	Raft Concrete		
Sample Location	At Site/Plant		**Date of Sampling**	23.08.2019		
			Date of Testing	23.08.2019		
IS Sieve Size (in mm)	**Weight Retained**	**Cum. Weight Retained**	**Cum. % Retained**	**Cum. % Passing**	**Spec. Limit (%) Passing**	
20.0	0	0	0	100	100	
12.5	542	542	5.42	94.58	90-100	
10.0	4626	5168	51.68	48.32	40-85	
4.75	4520	9688	96.88	3.12	0-10	
Pan	312	10000				
Remarks :			Satisfactory / Not Satisfactory			

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

TEJUS CONSULTANTS

Authorised Signatory

TEJUS
CONSULTANTS

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Project	Construction of RCC retaining Wall near Water tank (behind govt School) in Sanjeevininagara in Ward no.07 Byatarayanapura .
Client	Bruhat Bangalore Mahanagar Palike
Consultant	TEJUS CONSULTANTS
Contractor	Sri. N Lokanath Reddy
Grade of concrete:	M30
Size of cube:	150x150x150 mm
Reference IS code:	IS:516-1959

Sl.No.	Date of Casting	Date of testing	Age of Test	Weight of Cube	Area of Cube	Failure load	Compressive strength	Avg. Compressive strength
				Kg	mm^2	KN	N/mm^2	N/mm^2
1	23.08.2019	30.08.2019	7 days	8.300	22500	450	20.00	20.07
2	23.08.2019	30.08.2019	7 days	8.320	22500	452	20.09	
3	23.08.2019	30.08.2019	7 days	8.325	22500	453	20.13	

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

TEJUS CONSULTANTS

Authorised Signatory

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bangalore.

TEJUS
CONSULTANTS

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Project	Construction of RCC retaining Wall near Water tank (behind govt School) in Sanjeevininagara in Ward no.07 Byatarayanapura .
Client	Bruhat Bangalore Mahanagar Palike
Consultant	TEJUS CONSULTANTS
Contractor	Sri. N Lokanath Reddy
Grade of concrete:	M30
Size of cube:	150x150x150 mm
Reference IS code:	IS:516-1959

Sl.No.	Date of Casting	Date of testing	Age of Test	Weight of Cube	Area of Cube	Failure load	Compressive strength	Avg. Compressive strength
				Kg	mm^2	KN	N/mm^2	N/mm^2
1	23.08.2019	20.09.2019	28 days	8.132	22500	689	30.62	30.37
2	23.08.2019	20.09.2019	28 days	8.140	22500	680	30.22	
3	23.08.2019	20.09.2019	28 days	8.142	22500	681	30.27	

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

TEJUS CONSULTANTS

Authorised Signatory

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

TEJUS
CONSULTANTS

Test Report on Cement

Project	Construction of RCC retaining Wall near Water tank (behind govt School) in Sanjeevininagara in Ward no.07 Byatarayanapura .
Client	Bruhat Bangalore Mahanagar Palike
Consultant	TEJUS CONSULTANTS
Contractor	Sri. N Lokanath Reddy
Sample ID	Cement
Date of Sample Tested	25.08.2019
Sample Supplied By	Agency

Sl.No.	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 12269-1987
1	a) Initial Setting Time	IS-4031 (Part-5)	35	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part-5)	278	Not More than 600 Minutes
2	Soundness	IS-4031 (Part-3) By the Le-Chatelier method	5	Not More than 10 mm
3	Standard Consistency	IS-4031 (Part-4)	29.00%	25 % to 35

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory /Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

TEJUS CONSULTANTS

Authorised Signatory

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P..
Bangalore.

TEJUS
CONSULTANTS

TEST REPORT

Clients	BRUHAT BENGALORE MAHANAGARA PALIKE
Project	Construction of RCC retaining Wall near Water tank (behind govt School) in Sanjeevininagara in Ward no.07 Byatarayanapura .
Consultants	TEJUS CONSULTANTS Basaveshwar Nagar Bangalore
Contractor	Sri. N Lokanath Reddy

SPECIFIC GRAVITY AND WATER ABSORPTION FINE AGGREGATE (IS-2386-PART-3)

Type of Material	Fine aggregate (River Sand/ M sand)	**Proposed Use**	Raft concrete
Location/Source	At Site/Plant	**Date of Sampling**	25.08.2019
Period of Soaking	24 hours	**Date of Testing**	25.08.2019

Sl. No.	Test Property		TRIAL - 1	TRIAL - 2	TRIAL - 3	
A	Weight of sturated surface dry sample gm.		665	682	684	
B	Weight of oven - dry sample gm.		655	673	676	
C	Weight of Pycnometer Filled with water gm		1275	1275	1275	
D	Weight of Pycnometer + sample + water gm		1693	1705	1705	
E	Bulk specific gravity	B / (C + A - D)	2.652	2.671	2.661	**2.661**
G	Absorption (%)	(A - B) *100 / B	1.527	1.337	1.183	**1.349**

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory /Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

TEJUS CONSULTANTS

Authorised Signatory

Assistant Executive Engineer.
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

TEJUS
CONSULTANTS

TEST REPORT					
Clients	Bruhat Bangalore Mahanagara Palike				
Project	Construction of RCC retaining Wall near Water tank (behind govt School) in Sanjeevininagara in Ward no.07 Byatarayanapura .				
Consultants	Tejus Consultants, Bangalore				
Contractor	Sri. N Lokanath Reddy				
SIEVE ANALYSIS					
Total Weight:	**3000** gms				
Type of Material	**Fine aggregate (River Sand/ M sand)**		**Proposed Use**	Raft concrete	
Sample Location	At Site/Plant		**Date of Sampling**	25.08.2019	
			Date of Testing	25.08.2019	
IS Sieve Size	**Weight Retained**	**Cum. Weight Retained**	**Cum. % Retained**	**Cum. % Passing**	**Spec. Limit (%) Passing (Zone-II)**
10.00 mm	0	0	0	100.00	**100**
4.75 mm	250	250	8.33	91.67	**90 - 100**
2.36 mm	326	576	19.20	80.80	**75 - 100**
1.18 mm	426	1002	33.40	66.60	**55 - 90**
0.600 mm	487	1489	49.63	50.37	**35 -59**
0.300 mm	703	2192	73.07	26.93	**8-30**
0.150 mm	628	2820	94.00	6.00	**0 - 10**
Pan	180	3000			**-**

Remarks : Satisfactory / Not Satisfactory

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

Authorised Signatory

Assistant Executive Engineer,
Kodigehalli Sub-Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

TEJUS
CONSULTANTS

TEST REPORT					
Clients	Bruhat Bangalore Mahanagara Palike				
Project	Construction of RCC retaining Wall near Water tank (behind govt School) in Sanjeevininagara in Ward no.07 Byatarayanapura .				
Consultants	TEJUS CONSULTANTS Basaveshwar Nagar Bangalore				
Contractor	Sri. N Lokanath Reddy				
Total Weight:	10000	gms			

SIEVE ANALYSIS					
Type of Material	20 mm down size		Proposed Use	Concrete	
Sample Location	Plant/At site		Date of Sampling	25.08.2019	
			Date of Testing	25.08.2019	
IS Sieve Size	Weight Retained	Cum. Weight Retained	Cum. % Retained	Cum. % Passing	Spec. Limit (%) Passing
40.00 mm	0	0	0	100	100
20.00 mm	273	273	2.73	97.27	95 - 100
10.00 mm	4849	5122	51.22	48.78	25 - 55
4.75 mm	4226	9348	93.48	6.52	0 - 10
Pan	652	10000			

Remarks : ✓ Satisfactory / Not Satisfactory

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory /Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

TEJUS CONSULTANTS

Authorised Signatory

TEJUS
CONSULTANTS

TEST REPORT					
Clients	Bruhat Bangalore Mahanagara Palike				
Project	Construction of RCC retaining Wall near Water tank (behind govt School) in Sanjeevininagara in Ward no.07 Byatarayanapura .				
Consultants	TEJUS CONSULTANTS				
Contractor	Sri. N Lokanath Reddy				
Total Weight:	10000	gms			
SIEVE ANALYSIS					
Type of Material	**12.5 mm down size**		**Proposed Use**	Raft Concrete	
Sample Location	At Site/Plant		**Date of Sampling**	25.08.2019	
			Date of Testing	25.08.2019	
IS Sieve Size (in mm)	**Weight Retained**	**Cum. Weight Retained**	**Cum. % Retained**	**Cum. % Passing**	**Spec. Limit (%) Passing**
20.0	0	0	0	100	**100**
12.5	538	538	5.38	94.62	**90-100**
10.0	4622	5160	51.60	48.40	**40-85**
4.75	4528	9688	96.88	3.12	**0-10**
Pan	312	10000			

Remarks : ✓ Satisfactory / Not Satisfactory

Note:
1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory/Site.
3. Any Query regarding the report must be reported reported within 15days from the date of testing.

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bangalore.

TEJUS CONSULTANTS

Authorised Signatory